

Memorandum #09-82

To: Doug Russell, City Manager
 From: Todd R. Larson, Director Parks and Recreation
 Date: May 13, 2009
 Subject: Fantle Memorial Park Pool Sandblasting, Crack Repair, Painting Acceptance

The following is final acceptance with payment request for the Fantle Memorial Park Pool Sandblasting, Crack Repair, and Painting Project that took place last fall and this spring. All the work for this project has been completed and meets the requirements of the specifications. City Staff has inspected the project and recommends payment be made to Miller Painting, Hartington, Nebraska in the amount of \$11,761.66.

Below is a summary of final payment:

Original Contract Sum For Sandblasting and Painting:	\$44,840.00
Estimated Contract Sum For Main Pool Wall and Floor Repair, Wading Pool Floor Repair, and Caulking:	\$14,625.00
Estimated Total:	\$59,465.00
1 st Partial Payment- Fall work	\$48,207.00
2 nd and Final Partial Payment- Spring	\$11,761.66
Actual Total	\$59,968.66

City Staff recommends that the City Commission approve Memorandum #09-82 to accept the project authorizing the Finance Officer to issue a manual check in the amount of \$11,761.66 to Miller Painting, Hartington, Nebraska.

Respectfully submitted,



Todd R. Larson
Director of Parks and Recreation

Recommendation: It is recommended that the City Commission approve the project and authorize the final payment request for the Fantle Memorial Park Pool Sandblasting, Crack Repair, and Painting Project to issue a manual check in the amount of \$11,761.66 to Miller Painting, Hartington, Nebraska.

I concur with this recommendation

I do not concur with this recommendation



Doug Russell, City Manager